


Application No.: 12-12-013
Exhibit No.: SCE-1
Witnesses: Thomas J. Palmisano
David H. Opitz



SOUTHERN CALIFORNIA
EDISON[®]

An *EDISON INTERNATIONAL*[®] Company

(U 338-E)

***Testimony On SONGS 1 Decommissioning Work
Completed And Remaining Work Scope***

Before the

Public Utilities Commission of the State of California

Rosemead, California
December 21, 2012

Testimony on SONGS 1 Decommissioning Work Completed and Remaining Work Scope

Table Of Contents

Section	Page	Witness
I. POLICY	1	T. J. Palmisano
II. SONGS 1 DECOMMISSIONING PROJECT OVERVIEW	5	D. H. Opitz
III. REASONABLENESS OF SONGS 1 DECOMMISSIONING COSTS INCURRED BETWEEN JANUARY 1, 2009 AND DECEMBER 31, 2012.....	9	
A. Description Of SONGS 1 Decommissioning Work Completed Between July 1, 2009 And December 31, 2012.....	10	
1. Phase I Close-out Activities.....	10	
2. Ongoing Decommissioning Activities.....	11	
IV. SONGS 1 DECOMMISSIONING REMAINING WORK SCOPE.....	12	
A. SONGS 1 Decommissioning Cost Estimating Methodology	12	
1. Identification of SONGS 1 “As-Left” Condition and Remaining Work Scope	12	
2. Forecast of Low-Level Radioactive Waste (LLRW) Disposal Costs.....	12	
3. Appropriateness and Conservatism of Contingency Factor	14	
B. Cost Estimate For Remaining SONGS 1 Decommissioning Work	16	
1. Phase II Costs.....	17	
a) Spent Nuclear Fuel Security and Maintenance.....	17	
b) Offshore Conduits Disposition	17	
c) Reactor Pressure Vessel Segmentation.....	18	
d) Reactor Pressure Vessel Maintenance, Shipment, and Disposal	19	

Testimony on SONGS 1 Decommissioning Work Completed and Remaining Work Scope

Table Of Contents (Continued)

Section	Page	Witness
e) Move SONGS 1 Fuel from ISFSI to DOE Transporter	20	
2. Phase III Costs	20	
a) ISFSI Demolition and Disposal	20	
b) Miscellaneous Structure Removal and Disposal.....	20	
c) Deep Foundation Removal, Disposal, Backfill, and Compaction	21	
d) NRC License Termination and Final Site Restoration	21	
C. Cost Estimate For Remaining SONGS1 Decommissioning Work Under SONGS 2 & 3 License Renewal Scenario.....	22	
D. Pro-rata Shares of the Utilities’ Decommissioning Funds Accumulated to Meet NRC License Termination Requirements for SONGS 2 & 3	22	

Appendix A Witness Qualifications

Appendix B Definitions

Appendix C 2012 U1 Decommissioning Funding Report

Testimony on SONGS 1 Decommissioning Work **Completed and Remaining Work Scope**

List Of Tables

Table	Page
Table III-1 Reconciliation Of Costs For Work Complete Between January 1, 2009 And December 31, 2012 To The 2009 Decommissioning Cost Estimate (100% Share, Thousands of 2011\$)	10
Table IV-2 Low Level Radioactive Waste Disposal Costs (per cubic foot, 2011\$)	14
Table IV-3 Cost Estimate for Remaining SONGS 1 Decommissioning (100% Share, 2011\$).....	17

Testimony on SONGS 1 Decommissioning Work **Completed and Remaining Work Scope**

List Of Figures

Figure	Page
Figure II-1 SONGS 1 Decommissioning Site in December 2008.....	5
Figure II-2 SONGS 1 Decommissioning Site in December 2012.....	6

1
2
3
4
5
6
7
8
9
10
11
12
13
14

I.

POLICY

Southern California Edison Company (SCE) and San Diego Gas & Electric Company (SDG&E) own 80% and 20% interests in San Onofre Nuclear Generating Station Unit 1 (SONGS 1), respectively. On November 30, 1992, SONGS 1 permanently ceased operations.

As holders of the Nuclear Regulatory Commission (NRC) license, SCE and SDG&E (hereinafter collectively referred to as “the Utilities”), on behalf of their customers, have an unavoidable obligation, under federal regulation, to decommission SONGS 1, 2, and 3.¹ The Utilities do not own the site upon which SONGS 1, 2, and 3 are located. Instead, they are authorized to use the site under grants of easement and leases from the U.S. Department of the Navy and the California State Lands Commission. These leases and easements also require the Utilities to decommission SONGS 1, 2, and 3.²

On July 29, 2010, the California Public Utilities Commission (Commission) issued Decision (D.) 10-07-047, which: (1) concluded that the \$207.2 million (100% share, 2008\$) of decommissioning work completed at SONGS 1 between July 1, 2005 and December 31, 2008 was reasonable,³

¹ According to the 10 C.F.R. § 50.2, “Decommissioning means to remove a facility or site safely from service and reduce residual radioactivity to a level that permits -- (1) Release of the property for unrestricted use and termination of the license....” 10 C.F.R. § 50.82(a)(3) provides that, “Decommissioning will be completed within 60 years of permanent cessation of operations....”

² Paragraph 12 of the Grant of Easement with the U.S. Department of the Navy for the onshore site provides, “That upon termination of the easement granted herein, the Grantees at their expense may remove, and if desired by the government, shall remove any and all improvements installed or constructed hereunder and shall restore the Premises to a condition satisfactory to the Director, Southwest Division, Bureau of Yards and Docks; except that the Grantees shall not be obligated to restore any natural material cut or filled in the necessary excavation and grading of the Premises. Upon termination of the easement, the Grantees shall also, if required by the Government, decontaminate the Premises and such surrounding area within the Reservation as may have been contaminated by the operation of the Nuclear Station.”

Paragraph 14 of the Easement Lease P.R.C. No. 3193.1 with the California State Lands Commission for the site of the offshore circulating water conduits was amended effective October 20, 2005 to no longer require the complete removal of the conduits. Under the amended agreement, SCE and SDG&E will be required to remove all vertical structures that protrude above the seafloor, and to install mammal barriers over each resulting opening. The remainder of the conduits located below the seafloor will remain in place. Upon termination of the Easement Lease, SCE and SDG&E will enter into a Lease Termination Agreement that will include a requirement to provide sufficient financial assurance to respond to remove all or part of the remaining conduits to the extent that they become a public safety hazard at any time in the future.

Copies of both of these documents are provided in the Workpapers for this Exhibit.

³ D.10-07-047, Conclusion of Law No. 5, p. 55.

1 (2) adopted a \$184.4 million (100% share, 2008\$) estimate for SONGS 1 remaining decommissioning
2 work,⁴ and that (3) the SONGS 1 decommissioning trust was adequately funded for this triennial period
3 and that no revenue contributions are required.⁵

4 In this application, the Utilities demonstrate that the \$14.9 million (100% share, 2011\$) cost of
5 the SONGS 1 decommissioning work completed between January 1, 2009 and December 31, 2012 is
6 reasonable. The Utilities also provide an updated SONGS 1 Decommissioning Cost Estimate of \$182.3
7 million (100% share, 2011\$) for the Remaining Work to be performed.⁶ In this proceeding, Remaining
8 Work includes Phase II decommissioning activities that are remaining as of January 1, 2013, and all
9 Phase III decommissioning activities.⁷ The SONGS 1 Decommissioning Cost Estimate was developed
10 in 2012 by professional estimators in the SONGS Project Management Organization. The estimate is
11 based on updated reviews of the known physical work remaining to be completed on-site and
12 allowances for activities such as Reactor Pressure Vessel (RPV) Segmentation and RPV Shipping and
13 Disposal for which detailed cost information is not yet available. The updated SONGS 1
14 decommissioning cost estimate also includes a 25% contingency amount for the Remaining Work,
15 consistent with the SONGS 1 estimate that was adopted by the Commission in the 2009 NDCTP.⁸ The
16 Commission should find that the updated \$182.3 million (100% share, 2011\$) SONGS 1
17 decommissioning cost estimate for the Remaining Work is reasonable.

18 The Utilities forecast that the \$195.1 million (2012\$) available in the SCE SONGS 1
19 Decommissioning Trusts and the \$96.3 million (2012\$) available in the SDG&E SONGS 1

⁴ *Id.*, Conclusion of Law No. 4, p. 54.

⁵ *Id.*, Conclusion of Law No. 10, p. 56.

⁶ The SONGS 1 Decommissioning Cost Study, dated December 2012, is included in the Workpapers for this Exhibit.

⁷ Phase I decommissioning activities were performed between July 1999 and December 2008, and included, (1) the decontamination, dismantling, and disposal of all contaminated and non-contaminated SONGS 1 equipment, components, and structures that were either installed above-ground or below-ground but above the water table, (2) the installation of low-density concrete within void spaces in structures below the water table to ensure stability of the site, and (3) the licensing and construction of a spent fuel dry storage facility on the SONGS 1 site, the fabrication of dry storage canisters, and the loading and placement of all SONGS 1 spent fuel stored at SONGS and one canister of Greater Than Class C (GTCC) waste from SONGS 1 into the spent fuel dry storage facility.

⁸ D.10-07-047, Conclusion of Law No. 4, pp. 54-55.

1 Decommissioning Trusts will be sufficient to meet the estimated \$182.3 million (100% share, 2011\$)
2 future cost requirements.² The Utilities, therefore, request no contribution of customer funds for
3 SONGS 1 decommissioning.

4 Phase II of the SONGS 1 decommissioning project will include the maintenance and monitoring
5 of the SONGS 1 spent fuel stored at the SONGS site and the transfer of the fuel from the onsite spent
6 fuel dry storage facility, known as the Independent Spent Fuel Storage Installation (ISFSI), to the U.S.
7 Department of Energy (DOE) transporter for shipment to a permanent DOE disposal facility.¹⁰ SCE
8 currently projects that the DOE will remove the last SONGS 1 fuel from the site in 2036.¹¹ Phase II will
9 also include the final disposition of the SONGS 1 offshore circulating water conduits; and the
10 segmentation, shipment, and burial of the SONGS 1 RPV package at a licensed disposal facility.

11 Phase III of SONGS 1 decommissioning will include the termination of the NRC License for the
12 SONGS 1 site, and final site restoration and termination of the grant of easement from the U.S.
13 Department of the Navy. Phase III of SONGS 1 decommissioning will be performed concurrently with
14 Phase III of SONGS 2 & 3 decommissioning. Under the base case, which assumes that SONGS 2 & 3
15 will be permanently retired after their NRC operating licenses expire in 2022, Phase III is assumed to
16 commence in 2054 after the DOE removes the last SONGS 2 & 3 spent fuel from the SONGS site, and
17 is assumed to be completed in 2055. Therefore, notwithstanding the fact that the funds currently
18 available to the Utilities exceed the projected costs of the Remaining SONGS 1 Decommissioning
19 Work, the Utilities request that all SONGS 1 decommissioning funds continue to remain in the Utilities'
20 respective SONGS 1 decommissioning trusts due to ongoing economic uncertainties and due to the
21 many uncertainties inherent in the cost to complete a project several decades in the future.

² The \$195.1 million (SCE) and \$96.3 million (SDG&E) include qualified trust fund liquidation amounts of \$195.1 million (SCE) and \$87.5 million (SDG&E), and non-qualified trust fund liquidation amounts of \$0 million (SCE) and \$8.8 million (SDG&E), respectively, as of October 31, 2012 (2012\$). Under current tax laws, SCE and SDG&E would also have tax benefits in the amounts of \$0 million and \$3.6 million (2012\$), respectively, associated with the expenditure of their non-qualified trust funds.

¹⁰ The costs to maintain the SONGS 1, 2, and 3 spent fuel in the ISFSI will be apportioned between the SONGS 1 Decommissioning Trusts and SONGS 2 & 3 Operating Funds on a pro-rata basis based on the projected number of canisters containing spent fuel from each unit each year.

¹¹ *Infra* at p. 7.

1 In D.10-07-047, the Commission ordered the Utilities to provide contribution estimates that
2 assume successful completion of license renewal for SONGS 2 & 3.¹² The Utilities, therefore, are also
3 providing an alternate SONGS 1 decommissioning estimate based on this assumption. The Utilities do
4 not currently anticipate that any contribution of customer funds for SONGS 1 decommissioning would
5 be required under this alternate scenario.

¹² D.10-07-047, Ordering Paragraph No. 8, p. 61.

1 **II.**

2 **SONGS 1 DECOMMISSIONING PROJECT OVERVIEW**

3 SCE, the decommissioning agent, is performing the SONGS 1 decommissioning project in three
4 phases. In Phase I, from July 1999 through December 2008, SCE decontaminated, dismantled and
5 disposed of all contaminated and non-contaminated SONGS 1 systems and structures excluding the
6 SONGS 1 offshore conduits, the shipping and disposal of the SONGS 1 reactor pressure vessel, and the
7 removal of some of the SONGS 1 below grade materials. SCE also constructed the ISFSI for SONGS 1
8 spent fuel on the eastern portion of the SONGS 1 site during Phase I. As of June 30, 2005, SCE had
9 transferred all 395 SONGS 1 spent fuel assemblies from underwater storage in the spent fuel pools to
10 dry storage in the ISFSI.¹³ This fuel transfer was required to support the continued decommissioning
11 activities because the SONGS 1 spent fuel pool was located in the center of SONGS 1.

Figure II-1
SONGS 1 Decommissioning Site in December 2008



12 ¹³ SCE transferred to the ISFSI 207 SONGS 1 fuel assemblies from the SONGS 1 spent fuel pool, 70 SONGS 1 fuel assemblies from the SONGS 2 spent fuel pool, and 118 SONGS 1 fuel assemblies from the SONGS 3 spent fuel pool.

1 Figure II-1, above, shows the SONGS 1 site, also known as the SONGS 1 Industrial Area, as it
2 appeared in December 2008. Noticeable in this photo are: the first ISFSI pad (on the far left), which
3 contained 17 canisters containing spent fuel from SONGS 1; one canister containing GTCC from
4 SONGS 1; and 13 canisters containing spent fuel from SONGS 2 & 3. Figure II-1 also shows the
5 second ISFSI pad, which was being prepared to house additional canisters of spent fuel from SONGS 2
6 & 3, but which was still empty at that time. This figure also shows the first of the two large enclosures
7 (lower right corner) that were used for the SONGS 2 & 3 steam generator and reactor vessel head
8 replacement projects, which are unrelated to the decommissioning of SONGS 1.

Figure II-2
SONGS 1 Decommissioning Site in December 2012



9 Figure II-2 depicts the SONGS 1 Industrial Area in December 2012. This photo shows that the
10 southwest corner of the SONGS 1 Industrial Area (upper right corner) is now paved as part of the
11 demobilization work that was completed during 2009. It also shows the first and second ISFSI pads,
12 with the second pad now housing 20 canisters containing spent fuel from SONGS 2 & 3. Phase II
13 commenced on January 1, 2009 at the end of Phase I. In Phase II, SCE completed the post-Phase I
14 demobilization and documentation closeout. SCE has also continued to monitor and provide security for

1 the SONGS 1 spent fuel in the ISFSI. SCE also installed 14 wells as part of the Nuclear Energy Institute
2 (NEI) Groundwater Protection Initiative to monitor the groundwater beneath the SONGS 1 site for the
3 presence of tritium. During Phase II, SCE also plans to disposition the SONGS 1 Offshore Intake and
4 Discharge Conduits consistent with an amendment to its grant of easement with the California State
5 Lands Commission.¹⁴ SCE plans to perform this work before the current term of the easement expires in
6 2013. In addition, since a new LLRW disposal facility in Texas has obtained the federal and state
7 permits required to accept shipments of Class B & C waste from states outside the Texas Low Level
8 Radioactive Waste Compact, SCE is investigating the possibility of shipping the SONGS 1 reactor
9 pressure vessel package for permanent disposal as soon as practicable.

10 Phase II will end after the DOE removes all SONGS 1 spent fuel from the site. For purposes of
11 the 2012 updates to the decommissioning cost estimates for SONGS 1, as well as for SONGS 2 & 3,
12 SCE assumes that the DOE will begin accepting spent fuel at the federal repository in 2024.¹⁵
13 Consistent with this assumption, and based on SCE's studies developed from the DOE Acceptance
14 Priority Ranking & Annual Capacity Report (DOE/RW-0567), dated July 2004,¹⁶ and with subsequent
15 developments and public statements made by the Director of the Office of Civilian Radioactive Waste
16 Management, SCE projects that the DOE will remove the last SONGS 1 fuel from the site in 2036.

17 Phase III of SONGS 1 decommissioning will occur concurrently with Phase III of SONGS 2 & 3
18 decommissioning. In Phase III, SCE will: (1) remove and dispose of all remaining above-ground
19 structures, except any the U.S. Department of the Navy requests be left in place; (2) dismantle and
20 dispose of the ISFSI; (3) excavate and dispose of all remaining SONGS 1 below-grade appurtenances

¹⁴ Amendment to Grant of Easement, California State Lands Commission to Southern California Edison Company and San Diego Gas & Electric Company, P.R.C. 3196.3, dated October 20, 2005.

¹⁵ *Southern California Edison Company v. United States*, August 23, 2011 Decision re: Case No. 04-CV-109, U.S. Court of Appeals for the Federal Circuit, at 3 ("DOE has yet to accept spent fuel from SONGS. Despite the 1987 amendment, the question of where and how the Government will dispose of the wastes remains unanswered to this date. The Government's current estimate is that it will not begin accepting the waste until 2020, if at all."). In the 2009 NDCTP, the Utilities assumed that the DOE would commence accepting spent fuel at the federal repository in 2020. Given that four years have passed since the last estimate, the DOE Start Date is assumed to be delayed by an additional four years to 2024.

¹⁶ The July 2004 DOE Acceptance Priority Ranking & Annual Capacity Report, and SCE's studies based on that DOE Report, are provided as Workpapers to this exhibit.

1 and structural foundations, including any remaining radioactively contaminated materials that exceed the
2 then-current standard for NRC license termination; (4) backfill and compact the void spaces left after
3 removal of all below-grade structures and foundations; (5) submit a license termination plan to the NRC
4 and terminate the NRC license; (6) complete the final site restoration work; and (7) terminate the grant
5 of easement from the U.S. Department of the Navy for the plant site. The updated SONGS 1
6 decommissioning cost estimate assumes that Phase III will commence after the DOE has removed all
7 SONGS 2 & 3 spent fuel from the site, which is currently assumed to occur in 2053.¹⁷ The estimate also
8 assumes SCE will complete Phase III in 2055, approximately two years after the removal of all SONGS
9 spent fuel from the SONGS site.

¹⁷ See Footnote 13.

1 III.

2 **REASONABLENESS OF SONGS 1 DECOMMISSIONING COSTS INCURRED**
3 **BETWEEN JANUARY 1, 2009 AND DECEMBER 31, 2012**

4 Section 4.2.2.2.c of the Settlement Agreement adopted in D.99-06-007 stated that during the
5 Phase I period of SONGS 1 Decommissioning work, the Utilities’ triennial NDCTP applications shall
6 include,

7 “A comparison of completed SONGS 1 Decommissioning Work to date, and the costs
8 incurred, to the previously submitted SONGS 1 Decommissioning Cost Estimate. If the
9 scope of SONGS 1 Decommissioning Work completed and costs incurred to date are
10 bounded by the most recently approved SONGS 1 Decommissioning Cost Estimate, the
11 Utilities’ conduct will be presumed reasonable. Any entity claiming the Utilities acted
12 unreasonably would, therefore, bear the burden of proving the Utilities acted
13 unreasonably. The Utilities will be responsible for proving that material variances from
14 the most recently approved SONGS 1 Decommissioning Cost Estimate are reasonable.”¹⁸

15 Phase I of the SONGS 1 Decommissioning work ended in 2008. In the 2009 NDCTP, in
16 D.10-07-047, the CPUC set forth the reasonableness standard for SONGS 1 decommissioning expenses
17 in Phases II and III as follows:

18 [W]e define reasonableness for decommissioning expenditures consistent with prior
19 Commission findings; i.e., that the reasonableness of a particular management action
20 depends on what the utility knew or should have known at the time that the managerial
21 decision was made.¹⁹

22 In the following section, SCE demonstrates that the \$14.9 million (100% share, 2011\$) incurred
23 for SONGS 1 Decommissioning Work between January 1, 2009 and December 31, 2012 was
24 reasonable.

25 Table III-1, below, presents a summary of the costs incurred for SONGS 1 Decommissioning
26 Work completed between January 1, 2009 and December 31, 2012:

¹⁸ The Commission confirmed the reasonableness standard in its most recent Final Order in the 2005 NDCTP Proceeding:
“with respect to Phase 1 SONGS 1 decommissioning work, the Commission in D.99-06-007 adopted a ratemaking
settlement that included a presumption that the Utilities’ conduct is reasonable in performing Phase 1 SONGS 1
decommissioning work if the scope of the work completed and the most recently approved SONGS 1 decommissioning
cost estimate bound the costs incurred.” D. 07-01-003, Standards of Review, (*mimeo*) pp. 7-8, *citing* Settlement §
4.2.2.2.c. at 86 C.P.U.C. 2d 604, 620 (1999).

¹⁹ D.10-07-047, p. 45.

Table III-1
Reconciliation Of Costs For Work Complete
Between January 1, 2009 And December 31, 2012
To The 2009 Decommissioning Cost Estimate
(100% Share, Thousands of 2011\$)

Line No.	Activity Cost Category	Actual Costs for Work Completed between January 1, 2009 and December 31, 2012
1.	Phase I Close-out Activities (2009)	\$11,187
2.	Ongoing Decommissioning Activities (2009-2012)	\$3,717
3.	TOTAL	\$14,904

A. Description Of SONGS 1 Decommissioning Work Completed Between July 1, 2009 And December 31, 2012

1. Phase I Close-out Activities

Upon completion of Phase I activities on December 31, 2008, SCE was required to demobilize the equipment and temporary structures that remained in use at the end of the project. SCE was required to perform radiological surveys of all equipment, tools and other assets before they could be released from the SONGS 1 site. Non-contaminated rental equipment was returned to the vendors. Non-contaminated equipment or tools were salvaged. Remaining lumber was surveyed. Contaminated pieces were cut to fit into shipping containers and transported to a licensed disposal facility.

Contaminated rental equipment was purchased from vendors at its remaining book value, and then dismantled, packaged and shipped to a licensed disposal facility. Other contaminated equipment was salvaged or sold to NRC-licensed facilities. This equipment was packaged according to corresponding NRC and DOT standards, and shipped by licensed transporters. Temporary structures used to support the SONGS 1 decommissioning project were surveyed, and then disposed of appropriately or cleaned out and salvaged.

The completion of Phase I activities also necessitated returning the SONGS 1 site to a condition that would be sustainable for the ongoing operations of SONGS 2 & 3, the safe storage of spent nuclear fuel in the ISFSI, the future decommissioning of SONGS 2 & 3, and the completion of the remaining

1 decommissioning work for SONGS 1. The excavation and removal of many of the SONGS 1 structures
2 and subsequent soil remediation required SCE to install temporary utilities such as temporary electrical
3 panels, temporary site perimeter lighting, a temporary connection to the site-wide paging system,
4 temporary service water piping, temporary service air lines, and a temporary fire water main. Many of
5 these temporary utilities were either attached directly to the SONGS 1 seawall or buried immediately
6 adjacent to it. SCE, therefore, constructed a utility trench along the west side of the SONGS 1 site in
7 which to restore each of these utilities to a permanent configuration that would support long-term plant
8 operations, and not interfere with access to or maintenance of the SONGS 1 seawall. In addition, SCE
9 refurbished the SONGS 1 seawall to prolong its useful life.

10 SCE also performed a substantial document closeout effort after Phase I decommissioning
11 activities were completed. Project cost and schedule documents were finalized. A Phase II and III Plan
12 was developed to provide guidance for future maintenance and decommissioning activities based on
13 current knowledge of the SONGS 1 site. Radiological survey records were compiled into volumes that
14 will be available to support future termination of the NRC License. Engineering drawings were
15 developed: to detail the “as-left condition” of the SONGS 1 site, including three-dimensional CAD
16 drawings of the deep foundations and other remaining site features; to be used as references for future
17 reuse of the site; and to assist with eventual final site restoration activities.

18 The cost to complete these final Phase I close-out activities was \$11.2 million (100% share,
19 2011\$).

20 **2. Ongoing Decommissioning Activities**

21 In addition to the Phase I close-out activities that were completed in early 2009, SCE incurred
22 additional costs for ongoing SONGS 1 decommissioning activities during 2009-2012. These ongoing
23 expenses included items such as ISFSI monitoring and maintenance, annual NRC fees, insurance and
24 maintenance of the SONGS 1 RPV package. SCE was also required to install 14 wells on the SONGS 1
25 site to monitor the groundwater for tritium, as required under the Nuclear Energy Institute (NEI)
26 Groundwater Protection Initiative. SCE performed these activities during the 2009-2012 period at a cost
27 of \$3.7 million (100% share, 2011\$).

1 IV.

2 **SONGS 1 DECOMMISSIONING REMAINING WORK SCOPE**

3 **A. SONGS 1 Decommissioning Cost Estimating Methodology**

4 **1. Identification of SONGS 1 “As-Left” Condition and Remaining Work Scope**

5 The remaining work scope for SONGS 1 decommissioning consists of Phase II and Phase III.
6 Phase II commenced on January 1, 2009, upon the completion of Phase I. In Phase II, SCE will
7 continue to monitor and provide security for the SONGS 1 spent fuel in the ISFSI. Phase II will end
8 after the DOE removes all SONGS 1 spent fuel from the site. SCE currently assumes this will occur by
9 2036 based on studies developed from the DOE Acceptance Priority Ranking & Annual Capacity Report
10 (DOE/RW-0567), dated July 2004.²⁰ SCE’s studies are based on an assumption that the DOE will open
11 its permanent repository in 2024. SCE is also investigating the possibility that it may be able to
12 complete disposal of the SONGS 1 reactor pressure vessel as soon as practicable.

13 Phase III of SONGS 1 decommissioning will occur concurrently with Phase III of SONGS 2 & 3
14 decommissioning. In Phase III, SCE will: (1) dismantle and dispose of the ISFSI; (2) dispose of the
15 remaining SONGS 1 below-grade materials and structural foundations; (3) submit a license termination
16 plan to the NRC and terminate the NRC license; and (4) complete the final site restoration work. The
17 updated SONGS 1 Decommissioning Cost Estimate assumes that Phase III will commence after the
18 DOE has removed all SONGS 2 & 3 spent fuel from the site, which is currently estimated to occur in
19 2053.²¹ The estimate also assumes SCE will complete Phase III within two years of the removal of all
20 SONGS spent fuel from the SONGS site.

21 **2. Forecast of Low-Level Radioactive Waste (LLRW) Disposal Costs**

22 In D.07-01-003, Ordering Paragraph No. 7, the Commission ordered that “Edison, SDG&E, and
23 PG&E shall serve testimony in their next triennial review of nuclear decommissioning trusts and related

²⁰ See Footnote 18.

²¹ As explained on page 3 of Exhibit No. SCE-2 in this filing, SCE projects, based on the DOE Acceptance Priority Ranking & Annual Capacity Report (DOE/RW-0567), dated July 2004, that the DOE would remove the SONGS 2 & 3 spent fuel by 2053.

1 decommissioning activities that demonstrates that they have made all reasonable efforts to
2 conservatively forecast the cost of low level radioactive waste storage.”

3 In 2008, SCE -- acting for itself and as agent for SDG&E -- and PG&E, jointly retained a
4 consultant to perform an objective analysis of representative LLRW disposal rates available throughout
5 the industry, and to develop a projected rate for use in this proceeding.

6 Consistent with knowledge already possessed by the Utilities, the consultant confirmed that the
7 disposal facilities have complex rate structures for different types of LLRW based on an array of factors,
8 such as the types and densities of waste materials, the differences in packaging configurations, and the
9 radioactivity content. In addition, the disposal facilities have varied pricing levels for similar types of
10 LLRW based on specific contractual arrangements with different customers. Through the use of non-
11 disclosure agreements, the consultant was able to review the rate schedules and terms of numerous
12 different contracts with LLRW disposal facilities, and identify representative LLRW disposal rates for
13 each facility. The consultant then evaluated the probability that each of the disposal facilities, and their
14 corresponding rates, would be accessible to LLRW generators from California when their
15 decommissioning projects are scheduled to begin. On the basis of this analysis, the consultant proposed
16 a composite LLRW disposal rate.

17 When the Utilities reviewed the composite LLRW disposal rate initially proposed by the
18 consultant, it became apparent that it is no longer appropriate to use a single composite LLRW disposal
19 rate. This is because each decommissioning project has different ratios of waste in the various LLRW
20 disposal cost categories. To mitigate this situation, the consultant developed distinct disposal rates for
21 two general categories of Class A LLRW, as well as distinct rates for Class B LLRW and Class C
22 LLRW based on the published rates at the Chem-Nuclear disposal facility at Barnwell, South Carolina
23 (Barnwell). This allowed the cost estimators to apply the appropriate disposal rates to the corresponding
24 quantities of materials in each LLRW cost category.

25 Each LLRW disposal rate contained in the consultant’s study consists of a base disposal rate and
26 a Southwestern LLRW Disposal Compact Export Fee. The two Class A LLRW disposal rates also
27 include a Utah State tax.

On July 1, 2008, access to the Barnwell facility for LLRW generators from non-Atlantic Compact states was terminated. Subsequent to the development of the Utilities’ joint LLRW disposal cost study for the 2009 NDCTP, however, a new LLRW disposal facility in Andrews County, Texas -- operated by Waste Control Specialists, LLC, (WCS Texas) -- obtained permits from the Texas Commission on Environmental Quality (TCEQ) to accept Class A, B, and C LLRW from states both within and outside the Texas Compact. Because the Class A LLRW disposal rates in the joint LLRW disposal cost study are lower than the WCS Texas rates, the Utilities have continued to use them, escalated to 2011 dollars, for their 2012 decommissioning cost estimates. Because the Utilities now have access to the WCS Texas facility for their Class B and C LLRW, however, they have replaced the Barnwell rates with the WCS Texas rates, as shown in Table IV-2 below:

Table IV-2
Low Level Radioactive Waste Disposal Costs
(per cubic foot, 2011\$)

	Base Rate	SW Compact Export Fee	Utah Tax	Disposal Rate
Class A Bulk (e.g., Crushed Concrete Rubble, Scrap Metal)	\$70.00	\$1.50	5%	\$75.00
Class A General (e.g., Containerized Waste, High Density/Oversized Packages, Large Components)	\$270.00	\$1.50	12%	\$304.00
Class B (WCS Texas)	\$6,998.50	\$1.50	N/A	\$7,000.00
Class C (WCS Texas)	\$6,998.50	\$1.50	N/A	\$7,000.00

3. Appropriateness and Conservatism of Contingency Factor

In D.07-01-003, Ordering Paragraph No. 8, the Commission ordered that “Edison, SDG&E, and PG&E shall serve testimony in their next triennial review of nuclear decommissioning trusts and related decommissioning activities that demonstrates that they have made all reasonable efforts to conservatively establish an appropriate contingency factor for inclusion in the decommissioning revenue requirements.”

“Contingencies” are defined in the American Association of Cost Engineers *Project and Cost Engineers’ Handbook* as “specific provision for unforeseeable elements of cost within the defined project scope; particularly important where previous experience relating to estimates and actual costs has shown that unforeseeable events which will increase costs are likely to occur.”

1 SCE researched cost engineering industry literature to identify accepted practices for applying
2 contingency to construction projects in varying stages of planning. The consensus among all sources is
3 that the contingency factor applied to any cost estimate should reflect several factors, including but not
4 limited to the then-current planning status of the estimate, the complexity of the project, and the extent
5 to which environmental restoration is included in the work scope.²² The contingency factor should also
6 reflect the nearness or remoteness of the project start date.

7 SCE has applied many lessons learned from Phase I of the SONGS 1 Decommissioning Project
8 to its 2012 SONGS 1 Decommissioning Cost Study, 2012 SONGS 2 & 3 Decommissioning Cost
9 Estimate, and 2012 Palo Verde Decommissioning Cost Estimate. Nevertheless, these estimates remain
10 conceptual estimates. No detailed engineering studies for these work scopes have been performed. No
11 procurement activities have commenced and no contracts have been signed. Moreover, whereas SCE
12 has gained first-hand experience in many decommissioning activities, some activities in the future work
13 scopes -- such as reactor vessel segmentation, packaging, shipping, and disposal -- have not yet been
14 performed anywhere in the industry. Therefore, SCE has only been able to include allowances for those
15 work scopes in their cost estimates. In addition, no nuclear facility has been required to perform
16 environmental restoration work to the extent that SCE may be required to cleanup the SONGS site in
17 order to terminate its easement-lease with the U.S. Department of the Navy. And, none of these
18 decommissioning activities will commence until more than a decade into the future. The planning for
19 these estimates, therefore, currently does not meet the threshold of a "Detailed Estimate" as defined in
20 the industry literature.

21 The planning status in the literature that precedes a "Detailed Estimate" is "Budget,
22 Authorization, or Control," or a "Preliminary Estimate."²³ The consensus in the industry literature --
23 including sources from the U.S. Department of Energy (DOE),²⁴ the Association for the Advancement

²² See Chapter 11 of U.S. Department of Energy (DOE) Decommissioning Implementation Guide DOE, G 430.1-1, March 28, 1997.

²³ Stanford Institute of Economic Policy Research, SIEPR Discussion Paper No. 04-05, "Cost Contingency as a Standard Deviation of the Cost Estimate for Cost Engineering," dated February 9, 2004. See Table 1, at p. 1.

²⁴ *Id.*, p. 11-3.

1 of Cost Engineering International (AACEI),²⁵ and the Electric Power Research Institute²⁶ -- is that an
2 appropriate contingency factor for cost estimates in this stage of development should fall within a range
3 of 15% to 30%. When the work scope requires environmental restoration activities, the contingency
4 factor is generally increased.²⁷

5 In addition, PG&E identified several other documents, including several documents originating
6 from the U.S. Nuclear Regulatory Commission (NRC), that specifically identify 25% as an appropriate
7 contingency factor for nuclear plant decommissioning cost estimates. PG&E compiled and summarized
8 these documents in a document titled *Technical Position Paper for Establishing an Appropriate*
9 *Contingency Factor for Inclusion in the Decommissioning Revenue Requirements*, dated February 2008.
10 In summary, each of the industry and regulatory documents cited in this technical position paper
11 concluded that it is appropriate to add a contingency factor of 25% to the sum of all estimated
12 decommissioning costs because the 25% contingency factor provides reasonable assurance for
13 unforeseen circumstances that could increase decommissioning costs, and should not be reduced or
14 eliminated simply because foreseeable costs are low.²⁸

15 For all of these reasons, SCE believes that a contingency factor of 25%, applied to all estimated
16 decommissioning costs including LLRW disposal costs, is both conservative and appropriate for use in
17 each of its decommissioning cost estimates in this proceeding.

18 **B. Cost Estimate For Remaining SONGS 1 Decommissioning Work**

19 Table IV-3 provides a summary of the estimated costs for the SONGS 1 Decommissioning
20 Remaining Work as of January 1, 2013.

²⁵ See Association for the Advancement of Cost Engineering International (AACE) Recommended Practice No. 18R-97, at p. 2 of 9.

²⁶ See Footnote 26.

²⁷ See Footnote 27, pp. 11-7 through 11-9.

²⁸ *Id.*, at p. 5 of 12.

Table IV-3
Cost Estimate for Remaining SONGS 1 Decommissioning
(100% Share, 2011\$)

Line No.	San Onofre Nuclear Generating Station Unit 1	2012 Estimate (100% Share, 2011\$ x 1,000)
1.	Phase II Costs	
A.	Spent Nuclear Fuel Security and Maintenance	\$2.9
B.	Offshore Conduits Disposition	\$12.0
C.	Reactor Pressure Vessel Segmentation	\$39.1
D.	Reactor Pressure Vessel Maintenance, Shipment, and Disposal	\$49.8
E.	Move SONGS 1 Spent Fuel from ISFSI to DOE Transporter	\$2.9
2.	Phase III Costs	
A.	ISFSI Demolition and Disposal	\$4.5
B.	Miscellaneous Structures Removal and Disposal	\$5.0
C.	Foundation Removal and Waste Disposal, Backfill, and Compaction	\$12.1
D.	NRC License Termination and Final Site Restoration	\$54.0
3.	TOTAL	\$182.3

A brief discussion of these major cost categories is provided below.

1. Phase II Costs

a) Spent Nuclear Fuel Security and Maintenance

SCE currently projects that the DOE will remove the last SONGS 1 spent fuel and GTCC waste from the ISFSI in 2036. Federal regulations require SCE to provide physical protection for the spent fuel.²⁹ This includes maintaining the physical security barriers around the spent fuel, continually monitoring the ISFSI from centralized control room, and performing periodic physical inspections of the AHSMs and security systems.

Since the ISFSI also contains spent fuel from SONGS 2 & 3, and fuel from those units will continue to be placed in the ISFSI each year, SONGS 1 will be responsible only for its pro rata share of ISFSI security and maintenance costs.

b) Offshore Conduits Disposition

In October 2005, the California State Lands Commission approved an amendment to the Easement/Lease Agreement for the SONGS 1 offshore cooling water intake and discharge conduits.

²⁹ The NRC License for the SONGS ISFSI was issued under the General License provisions of 10 C.F.R. § 72.210. The 10 C.F.R. § 72.212(b)(5) physical protection requirements are applicable to the SONGS ISFSI.

1 This amendment superseded the requirement to excavate and remove the conduits with a requirement to
2 remove only the vertical portions of the conduit structures that penetrate above the ocean floor. This
3 revised requirement was deemed to be the environmentally preferred disposition alternative.

4 Shortly before commencing the SONGS 1 offshore conduits disposition work in 2006, the U.S.
5 Navy Department requested SCE to delay the work to allow time for Camp Pendleton to evaluate the
6 possible re-use of one or both conduits. The Navy recently notified SCE that its possible disposition of
7 the SONGS 1 conduits would not interfere with the Navy’s possible re-use of the conduits. SCE,
8 therefore, is planning to proceed with the conduits disposition work in 2013. SCE will retain a specialty
9 contractor to remove the vertical terminal structures located at the end of each conduit at the first joint
10 below the sea floor, and to install “mammal barriers” over the remaining openings. This will allow the
11 conduits to infill with sea floor material. In addition, the contractor will locate the nine manhole risers
12 that are located at 500-foot intervals along the conduits (i.e., five on the intake conduit and four on the
13 discharge conduit), temporarily excavate around the manholes down to the tops of the conduits, cut off
14 the risers flush with the conduits and remove the manhole covers, and then install “mammal barriers”
15 over the resulting openings to allow the conduits to infill.

16 c) Reactor Pressure Vessel Segmentation

17 The SONGS 1 RPV package, which contains both the RPV and many of the segmented pieces of
18 the RPV’s internal components, is grouted and sealed inside a large shipping container and is awaiting
19 shipment to a disposal facility that is licensed to accept Class C LLRW. Due to the logistical challenges
20 associated with shipping such a large, heavy package, SCE believes it will be necessary for SCE to cut
21 or “segment” the RPV package into several smaller, lighter pieces to allow transportation to the disposal
22 site. SCE currently projects that it would perform the segmentation of the SONGS 1 RPV package
23 concurrently with the segmentation of the SONGS 2 & 3 RPVs.

24 Segmentation of a Class C RPV package similar to the SONGS 1 RPV package has never before
25 been attempted in the nuclear industry. A detailed radiological characterization study of the SONGS 1
26 RPV package has not yet been performed, and a detailed segmentation plan has not been engineered.
27 Although SCE anticipates that the radioactivity concentration in the RPV package will have decayed

1 sufficiently to allow segmentation with reduced radiological doses to the workers (than would have been
2 experienced if this activity had been performed during Phase I of the Decommissioning Project), SCE
3 has not yet confirmed that hypothesis. Because the costs to segment the SONGS 1 RPV Package remain
4 uncertain, SCE has included an allowance for segmentation costs in the SONGS 1 decommissioning
5 cost estimate.

6 As discussed above, a new LLRW disposal facility that is licensed to accept Class B and C
7 LLRW has become available to SCE. SCE, therefore, is now exploring the possibility of shipping the
8 SONGS 1 RPV to this facility, which is operated by WCS Texas. If possible, SCE will ship the SONGS
9 1 RPV package intact as soon as practicable. Until SCE successfully completes the shipment of the
10 SONGS 1 RPV to the WCS Texas facility, SCE will continue to include the allowance for SONGS 1
11 RPV Segmentation in the SONGS 1 decommissioning cost estimate.

12 d) Reactor Pressure Vessel Maintenance, Shipment, and Disposal

13 The SONGS 1 RPV package will remain on the pad in the northeast corner of the SONGS 1 site
14 until it is either shipped intact to a licensed disposal facility or segmented in anticipation of shipment.
15 Until the RPV package is shipped offsite, the RPV will require occasional ongoing maintenance,
16 including radiological surveys and painting. A small share of the security costs for the SONGS 1 site
17 will also be attributed to the RPV.

18 If the RPV is segmented into pieces capable of being shipped within the existing transportation
19 infrastructure constraints, the RPV segments will be packaged, loaded onto a transportation device, and
20 shipped to a disposal site for LLRW Class C waste. SCE has not performed a detailed engineering study
21 for packaging, loading, and shipping the RPV segments. SCE also has no authoritative disposal rate for
22 the RPV segments. SCE received a fixed price bid from the WCS Texas facility for disposal of the
23 SONGS 1 RPV package. SCE based the estimated disposal cost for the SONGS 1 RPV package upon
24 that bid price. SCE also included estimated costs for RPV maintenance, and an allowance for RPV
25 shipping costs based in part on SCE's experiences shipping the other SONGS 1 large components and
26 the SONGS 2 & 3 original steam generators.

1 e) Move SONGS 1 Fuel from ISFSI to DOE Transporter

2 Under the Standard Contract with the DOE, the DOE will take title to the SONGS 1 spent fuel
3 and Greater Than Class C (GTCC) waste after it is placed on their transportation device.³⁰ Therefore,
4 SCE is required to incur the cost of transferring the canisters from the ISFSI to the DOE transporter.
5 SCE is able to project the cost to move the 17 SONGS 1 spent fuel canisters and the one SONGS 1
6 GTCC canister based on the costs previously incurred to transfer the canisters from the SONGS spent
7 fuel pools to the ISFSI.

8 **2. Phase III Costs**

9 a) ISFSI Demolition and Disposal

10 SCE currently projects that the DOE will remove the SONGS 1 spent fuel from the ISFSI in
11 2036. However, due to the DOE's fuel acceptance constraints and priority ranking schedule, SCE
12 projects that spent fuel from SONGS 2 & 3 will remain in the ISFSI until 2053. After the DOE removes
13 the last SONGS 2 & 3 spent fuel from the ISFSI, SCE will demolish and dispose of the ISFSI. The
14 ISFSI demolition and disposal costs will be apportioned between SONGS 1 and SONGS 2 & 3
15 decommissioning funds, based on a weighted average of the quantity of spent fuel from each unit that
16 was stored in the ISFSI throughout its useful life.

17 b) Miscellaneous Structure Removal and Disposal

18 After the ISFSI is demolished, SCE will excavate, remove, package, ship and dispose of all
19 remaining storm drains within the SONGS 1 Industrial Area. Based on the removal of other SONGS 1
20 storm drains during Phase I, 100% of these storm drains are assumed to require disposal at a licensed
21 facility. In addition, SCE will excavate and remove the electrical duct bank that is located beneath the
22 ISFSI. This work scope also includes the removal and disposal of all other systems, structures and

³⁰ U.S. DOE Contract for Disposal of Spent Nuclear Fuel and/or High Level Radioactive Waste Between U.S. DOE and Southern California Edison Company (Standard Contract), dated June 10, 1983, at p. 3, paragraph 7 (defining "delivery" as "the transfer of custody, f.o.b. carrier, of spent nuclear fuel or high level radioactive waste from Purchaser to DOE at Purchaser's civilian nuclear power reactor or such other domestic site as may be designated by the Purchaser and approved by DOE."). Note that the Standard Contract does not explicitly identify its obligation to take title to GTCC, which is not, by definition, high level radioactive waste. However, the DOE has separately acknowledged that it is obligated to remove and dispose of the GTCC waste.

1 features installed above or below ground, including the SONGS 1 seawall and all asphalt installed on the
2 SONGS 1 site. Ten percent (10%) of the below-grade improvements, excluding the storm drains, are
3 also assumed to require disposal at a licensed facility. SCE will also perform comprehensive
4 radiological surveys for the southeast quadrant of the SONGS 1 Industrial Area, which was not surveyed
5 during Phase I due to ongoing use of that area. After excavation of below-grade improvements, Health
6 Physics will survey and release all excavation areas, and then perform final status surveys as required
7 for termination of the NRC License.

8 c) Deep Foundation Removal, Disposal, Backfill, and Compaction

9 After all near-surface below-grade improvements are removed, SCE will install dewatering
10 pumps as required to prepare the site for excavation of the remaining deep foundations. These primarily
11 include the Containment foundation below Elevation 8' 6", and the Intake Structure culverts and
12 foundations below Elevation 8' 6".

13 The Containment foundation includes the three-foot thick concrete saddle that the Containment
14 sphere rested upon. During Phase I, SCE filled the saddle with low density grout up to Elevation 7', and
15 then placed an 18-inch concrete cap between Elevation 7' and Elevation 8' 6". All of this material is
16 assumed to be non-contaminated. During Phase I, SCE also filled the voids within the Intake Structure
17 culverts and foundations below Elevation 8' 6" with low density grout. SCE will excavate and remove
18 all of this material, which extends from beneath the former location of the Turbine Building as far west
19 as the sea wall. Ten percent (10%) of this material is assumed to be contaminated. The structures west
20 of the sea wall will be abandoned in place consistent with the amended CA State Lands Commission
21 easement-lease agreement. All excavated areas will be surveyed and released by Health Physics, and
22 then backfilled to grade and compacted.

23 d) NRC License Termination and Final Site Restoration

24 SCE will be required to demonstrate that the SONGS 1 site is free from residual radioactivity
25 above the threshold specified in 10 C.F.R. § 20.1402 in order to terminate the NRC License. Therefore,
26 SCE will perform a final status survey of the SONGS 1 site and remove of any remaining radioactive
27 materials as required to terminate NRC License. Following termination of the NRC License, SCE will

1 remove any remaining site improvements and perform any other tasks required to meet specifications of
2 the U.S. Department of the Navy in order to terminate the site easement-lease agreements.

3 **C. Cost Estimate For Remaining SONGS 1 Decommissioning Work Under SONGS 2 & 3**
4 **License Renewal Scenario**

5 In D.10-07-047 Ordering Paragraph No. 8, the Commission ordered the Utilities to provide
6 contribution estimates that assume successful completion of license renewal for SONGS 2 & 3.³¹
7 Accordingly, the Utilities developed an alternate SONGS 1 decommissioning cost estimate for this
8 scenario. SCE projects that in the alternate case, the DOE will remove the last SONGS 1 spent fuel
9 from the ISFSI in 2056. Due to the assumed additional 20 years of SONGS 2 & 3 operations and
10 accumulation of spent fuel, as well as the DOE's fuel acceptance constraints and priority ranking
11 schedule, SCE projects that spent fuel from SONGS 2 & 3 would remain in the ISFSI until 2068. In the
12 alternate case, therefore, Phase III of SONGS 1 decommissioning would commence concurrently with
13 Phase III of SONGS 2 & 3 decommissioning in 2069. The estimated cost to complete the remaining
14 SONGS 1 decommissioning work scope under SONGS 2 & 3 License Renewal scenario is \$185.3
15 million (100% share, 2011\$).

16 **D. Pro-rata Shares of the Utilities' Decommissioning Funds Accumulated to Meet NRC**
17 **License Termination Requirements for SONGS 2 & 3**

18 In D.10-07-047, Ordering Paragraph No. 9, the Commission issued the following order:

19 In the next Nuclear Decommissioning Cost Triennial Proceeding, Southern California
20 Edison Company, San Diego Gas & Electric Company, and Pacific Gas and Electric
21 Company shall report the pro rata share of funds accumulated for Nuclear Regulatory
22 Commission License termination (radiological decommissioning to meet the Nuclear
23 Regulatory Commission standard for license termination) and provide copies of their
24 most recent funding assurance letters (pursuant to 10 C.F.R. § 50.75) sent to the Nuclear
25 Regulatory Commission.³²

26 SCE submits decommissioning funding assurance letters to the NRC pursuant to 10 C.F.R. §
27 50.75(f)(1) on behalf of itself and SDG&E on an annual basis. SCE submitted its most recent

³¹ D.10-07-047, at 61.

³² *Id.*, at 61-62.

1 decommissioning funding assurance letter for SONGS 1 on March 29, 2012. A copy of that letter is
2 provided as Appendix C to this testimony.

3 It should be noted that as SCE's 2009 SONGS 1 decommissioning cost estimate was the last one
4 to be adopted by the Commission. SCE's March 2013 decommissioning funding assurance letter will be
5 based on that estimate, not on SCE's 2012 SONGS 1 decommissioning cost estimate that is being
6 submitted in this proceeding because the updated 2012 estimate will still be pending before the
7 Commission on the March 2013 filing date.

Appendix A

Witness Qualifications

1 Q. Does this conclude your qualifications and prepared testimony?

2 A. Yes, it does.

SOUTHERN CALIFORNIA EDISON COMPANY
QUALIFICATIONS AND PREPARED TESTIMONY

QUALIFICATIONS OF DAVID H. OPITZ

1
2
3 Q. Please state your name and business address for the record.

4 A. My name is David H. Opitz and my business address is 5000 South Pacific Coast Highway, San
5 Clemente, California 92674-0128.

6 Q. Briefly describe your present responsibilities at the Southern California Edison Company.

7 A. I serve as the Manager of Capital Finance at the San Onofre Nuclear Generating Station.

8 Q. Briefly describe your educational and professional background.

9 A. During my 24 year tenure with SCE I have served as Project Management and Development
10 Manager, Project Controls Manager for the Unit 1 Decommissioning, and Units 2 and 3 Steam
11 Generator Replacement Projects, as well as an Outage Manager. I have also held leadership roles as
12 Vice President of Development Operations for Spectrasite Communications. I began my career
13 working for multiple Architectural Engineering and Construction Management firms specializing in
14 utility and heavy industrial projects. I hold a MBA from Pepperdine University, and a bachelor's
15 degree in civil engineering from the Pennsylvania State University.

16 Q. What is the purpose of your testimony in this proceeding?

17 A. The purpose of my testimony in this proceeding is to sponsor the non-Policy testimony in Exhibit
18 SCE-1 "*Testimony On SONGS 1 Decommissioning Work Completed And Remaining Work Scope*"
19 as identified in the Table of Contents above.

20 Q. Was this material prepared by you or under your supervision?

21 A. Yes, it was.

22 Q. Insofar as this material is factual in nature, do you believe it to be correct?

23 A. Yes, I do.

24 Q. Insofar as this material is in the nature of opinion or judgment, does it represent your best judgment?

25 A. Yes, it does.

26 Q. Does this conclude your qualifications and prepared testimony?

1 A. Yes, it does.

Appendix B

Definitions

1 **DEFINITIONS**

- 2 1. **Clean Material:** Material that is not classified as LLRW, GTCC Radioactive Waste, or
3 Spent Fuel.
- 4 2. **Commercial Disposal Methods:** Demolition debris from the SONGS 1 Decommissioning
5 Project may be salvaged, recycled, or shipped to a local landfill, or transferred to a
6 demolition contractor that incurs the cost of removal from the SONGS site.
- 7 3. **Commission:** The California Public Utilities Commission
- 8 4. **CPUC:** The California Public Utilities Commission
- 9 5. **Decommissioning Trust Funds:** Those externally managed, segregated funds collected
10 from customers to pay the costs of decontamination and decommissioning of the Utilities’
11 nuclear generating units.
- 12 6. **Department of Energy (DOE):** A department of the United States federal government
13 charged with regulating, among other things, the ultimate disposal of spent nuclear fuel and
14 GTCC radioactive waste generated by the civilian nuclear industry.
- 15 7. **Greater Than Class C (GTCC) Waste:** Waste with greater radioactivity content than the
16 10 C.F.R. § 61.55 federal limits allow to be classified as Class C Low-Level Radioactive
17 Waste.
- 18 8. **Independent Spent Fuel Storage Installation (ISFSI):** An on-site, seismically designed,
19 federally licensed facility constructed to store spent nuclear fuel and associated radioactive
20 materials until they are removed from the site by the U.S. Department of Energy. An ISFSI
21 employs passive convective cooling in lieu of plant systems required for spent fuel pool
22 operation.
- 23 9. **Interim Disbursements:** Withdrawals from the decommissioning trusts that are used to pay
24 decommissioning costs prior to the Final Disbursements. Interim Disbursements are
25 currently limited to 90% of the forecast decommissioning costs approved by the CPUC.
26 Final Disbursements are withdrawals of funds exceeding 90% of the forecast

decommissioning costs approved by the CPUC. See Sections 2.01(5) and 2.01(6) of SCE's SONGS Decommissioning MTA's.

10. **Large Components:** The SONGS 1 large components include the reactor pressure vessel, three steam generators, and pressurizer. They contain varying amounts of radioactive contamination. The SONGS 1 reactor pressure vessel is 31 feet in length, 15 feet in diameter, and weighs 321 tons. The reactor pressure vessel head is 15 feet in diameter, 8 feet in length, and weighs 66 tons. Each steam generator is 45 feet in length, 13 feet in diameter, and weighs 209 tons, and the pressurizer is 43 feet in length, 8 feet in diameter, and weighs 105 tons.
11. **Low-Level Radioactive Waste (LLRW):** Materials containing concentrations of radionuclides or potential doses within the federal limits for shallow land or near surface burial at federally licensed LLRW disposal facilities.
12. **MCBCP:** Marine Corps Base Camp Pendleton.
13. **NDCTP:** Nuclear Decommissioning Cost Triennial Proceeding
14. **NRC:** Nuclear Regulatory Commission.
15. **Reactor Vessel Internals:** Internal non-spent fuel components of a reactor pressure vessel.
16. **Remaining Work:** A decontamination and dismantling activity is Remaining Work if: (1) the activity has not commenced or been completed in its entirety, and (2) the activity has not eliminated a specifically identifiable decommissioning liability. Decommissioning liability is eliminated when material is removed from the SONGS 1 site. For the ISFSI, Remaining Work is monitoring the fuel until it is removed from the SONGS site by the DOE and decommissioning the ISFSI.
17. **Safety Analysis Report:** A report submitted by a nuclear facility licensee that provides information needed by the NRC staff to perform a safety review of a design or activity associated with the licensed nuclear facility.
18. **Safety Evaluation Report:** The report prepared by the NRC to present findings and recommendations relating to the acceptability of the applicant's Safety Analysis Report. The

1 Safety Evaluation Report identifies the bases for those recommendations and the
2 recommended technical specifications.

3 19. **San Onofre Nuclear Generating Station (SONGS):** A nuclear generating station with two
4 operating units and one shutdown unit located at Camp Pendleton in Southern California.

5 20. **SCE:** Southern California Edison Company.

6 21. **SDG&E:** San Diego Gas & Electric Company.

7 22. **SONGS 1:** A Pressurized Water Reactor (PWR) nuclear generating unit with a gross
8 maximum capacity of 410 Megawatts electric (MWe) that began commercial operation on
9 January 1, 1968. SONGS 1 was permanently shut down on November 30, 1992. SONGS 1
10 is located at the site in southern California that is common to SONGS 2 & 3.

11 23. **Spent Fuel:** Nuclear fuel that has been irradiated in a reactor vessel.

Appendix C

2012 U1 Decommissioning Funding Report

10 CFR 50.75

March 29, 2012

ATTN: Document Control Desk
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555-0001

Subject: **Docket No. 50-206**
10 CFR 50.75(f)(1) Decommissioning Funding Report
San Onofre Nuclear Generating Station Unit 1


Dear Sir or Madam:

As required by 10 CFR 50.75(f)(1), this letter provides the status of the decommissioning funding for San Onofre Nuclear Generating Station (SONGS) Unit 1 as of December 31, 2011. The required information is provided in the enclosure for Southern California Edison and San Diego Gas & Electric. Based on the requirements in 10 CFR 50.75(f)(1), this information is reported on an annual basis for SONGS Unit 1 since the plant was permanently shut down before the end of its licensed life and is currently being decommissioned.

There are no commitments contained in this letter or its enclosure.

If you have any questions regarding this matter, please contact Ms. Linda T. Conklin at 949-368-9443.

Sincerely,



Enclosure: SONGS Unit 1 2011Decommissioning Funding Status Report

cc: E. E. Collins, Regional Administrator, NRC Region IV
J. E. Whitten, NRC Region IV, San Onofre Unit 1
J. C. Shepherd, NRC Project Manager, San Onofre Unit 1
G. G. Warnick, NRC Senior Resident Inspector, San Onofre Units 2 & 3

Enclosure
San Onofre Nuclear Generating Station
Unit 1
Decommissioning Funding Status
Report - 2011

Enclosure
San Onofre Nuclear Generating Station Unit 1
Decommissioning Funding Status Report - 2011

San Onofre Unit 1 was a pressurized water reactor (PWR) rated at 1347 MWt. Provided below is the information required by 10 CFR 50.75(f)(1) for San Onofre Unit 1. This information is reported every year for San Onofre Unit 1 because it closed before the end of its licensed life and is currently being decommissioned.

The San Onofre Unit 1 owners are reported as follows:

Southern California Edison (SCE)	80 %
San Diego Gas & Electric (SDG&E)	<u>20 %</u>
	100 %

All dollar amounts are reported in 100% share, 2011 dollars.

- 1) The decommissioning fund estimated to be required pursuant to 10 CFR 50.75(b) and (c) is the following:
 - a) The minimum amount calculated by the method prescribed by 10 CFR 50.75(c) is \$397.7 million⁽¹⁾.
 - b) The San Onofre Unit 1 site-specific estimate for decommissioning includes the following radiological decommissioning costs associated with terminating the site license, non-radiological site restoration costs, and spent fuel storage costs:⁽²⁾

	<u>San Onofre Unit 1</u>
Estimate of Radiological Costs	\$ 672.4 million
Less: Actual Radiological Costs through 12/31/2011	<u>\$ 496.1 million</u>
“To Go” Radiological Costs	\$ 176.3 million
Estimate of Site Restoration Costs	\$ 168.3 million
Less: Actual Site Restoration Costs through 12/31/2011	<u>\$ 158.0 million</u>
“To Go” Site Restoration Costs	\$ 10.3 million
Estimate of Fuel Storage Costs	\$ 91.4 million
Less: Actual Fuel Storage Costs through 12/31/2011	<u>\$ 80.6 million</u>
“To Go” Fuel Storage Costs	\$ 10.8 million
Total “To Go” Costs as of 1/1/2012	\$ 197.4 million

2) The Decommissioning Trust Fund amount remaining at the end of calendar year 2011 (net of estimated capital gains taxes) is:

<u>Owner</u>	<u>San Onofre Unit 1</u>
SCE	\$ 177.9 million
<u>SDG&E</u> ⁽³⁾	<u>\$ 89.3 million</u>
TOTAL	\$ 267.2 million

- 3) The decommissioning fund for San Onofre Unit 1 is sufficient to provide for the estimated decommissioning costs, and as of June 1999, decommissioning funds are no longer collected.
- 4) The composite escalation rate for San Onofre Unit 1 Decommissioning is 4.14%.
- 5) The after-tax composite investment rate of return for the San Onofre Unit 1 Decommissioning is 3.92%. The composite investment rate of return (3.92%) less the composite escalation rate (4.14%) yields a composite real earnings rate less than the 2.0% real rate of return allowed under 10 CFR 50.75(e)(1)(ii).
- 6) None of the owners of San Onofre Unit 1 are relying on any contracts for the purposes of providing decommissioning funding pursuant to 10 CFR 50.75(e)(1)(v). There have been no modifications to the method of providing financial assurance and no material changes to the trust agreements since the March 29, 2010 Decommissioning Funding Report for San Onofre Unit 1.

Notes: (1) The NRC formulas in 10 CFR 50.75(c) include only those decommissioning costs incurred by licensees to remove a facility or site safely from service and reduce residual radioactivity to levels that permit: (1) release of the property for unrestricted use and termination of the license; or (2) release of the property under restricted conditions and termination of the license. The costs for dismantling or demolishing non-radiological systems and structures, and the costs of managing and storing used fuel onsite until it is transferred to the Department of Energy are not included in the NRC decommissioning cost formulas.

- (2) The site-specific decommissioning cost estimate for San Onofre Unit 1 that was provided to the California Public Utilities Commission (CPUC) on April 3, 2009, includes the remaining radiological costs associated with terminating the site license; non-radiological costs which include the costs to excavate and dispose of all remaining structures, appurtenances, and foundations from the onshore site, and to perform site restoration, as required under the current site lease contract(s) with the U.S. Department of the Navy, and to disposition the Unit 1 offshore circulating water conduits as required under the current amendment to the easement-lease granted by the California State Lands Commission, and spent fuel storage costs. The CPUC approved the Unit 1 decommissioning cost estimate on July 29, 2010.
- (3) SCE is submitting information with respect to its co-owner, SDG&E. SDG&E is responsible for the completeness and accuracy of their information.

CERTIFICATE OF SERVICE

I hereby certify that, pursuant to the Commission's Rules of Practice and Procedure, I have this day served a true copy of the documents stated below, on all parties identified on the attached service list(s) **A.09-04-007, A.09-04-009**. Service was effected by one or more means indicated below:

- **SCE-1: TESTIMONY ON SONGS 1 DECOMMISSIONING WORK COMPLETED AND REMAINING WORK SCOPE**
- **SCE-2: TESTIMONY ON THE NUCLEAR DECOMMISSIONING OF SONGS 2 & 3 AND PALO VERDE**
- **UTILITIES 3: TESTIMONY IN SUPPORT OF 2012 NUCLEAR DECOMMISSIONING COST TRIENNIAL JOINT APPLICATION**

- Transmitting the copies via e-mail to all parties who have provided an e-mail address.
- Placing the copies in sealed envelopes and causing such envelopes to be delivered by hand or by overnight courier to the offices of the Commissioner(s) or other addressee(s).

Timothy Alan Simon
Commissioner, CPUC
505 Van Ness Avenue
San Francisco, CA
94102

Melanie Darling
ALJ, CPUC
505 Van Ness Avenue
San Francisco, CA
94102

- Placing copies in properly addressed sealed envelopes and depositing such copies in the United States mail with first-class postage prepaid to all parties for those listed on the attached non-email list.
- Directing Prographics to place the copies in properly addressed sealed envelopes and to deposit such envelopes in the United States mail with first-class postage prepaid to all parties.

Executed this **December 21, 2012** at Rosemead, California.

/s/ Raquel Ippoliti

Raquel Ippoliti
Project Analyst
SOUTHERN CALIFORNIA EDISON COMPANY

2244 Walnut Grove Avenue
Post Office Box 800
Rosemead, California 91770



California Public
Utilities Commission

CPUC Home

CALIFORNIA PUBLIC UTILITIES COMMISSION

Service Lists

PROCEEDING: A0904007 - PG&E - FOR ITS 2009
FILER: PACIFIC GAS AND ELECTRIC COMPANY
LIST NAME: LIST
LAST CHANGED: DECEMBER 18, 2012

[DOWNLOAD THE COMMA-DELIMITED FILE](#)
[ABOUT COMMA-DELIMITED FILES](#)

[Back to Service Lists Index](#)

Parties

MATTHEW FREEDMAN
 THE UTILITY REFORM NETWORK
 EMAIL ONLY
 EMAIL ONLY, CA 00000
 FOR: THE UTILITY REFORM NETWORK

GLORIA M. ING
 SENIOR ATTORNEY
 SOUTHERN CALIFORNIA EDISON COMPANY
 2244 WALNUT GROVE AVE
 ROSEMEAD, CA 91770
 FOR: SOUTHERN CALIFORNIA EDISON COMPANY

ALVIN S. PAK
 ATTORNEY AT LAW
 SEMPRA ENERGY
 101 ASH STREET, HQ12C
 SAN DIEGO, CA 92101-3017
 FOR: SAN DIEGO GAS & ELECTRIC COMPANY

DONALD H. KORN
 DHK ASSOCIATES
 355 N SAN ANTONIO ROAD
 LOS ALTOS, CA 94022
 FOR: DHK ASSOCIATES

RASHID A. RASHID
 CALIF PUBLIC UTILITIES COMMISSION
 LEGAL DIVISION
 ROOM 4107
 505 VAN NESS AVENUE
 SAN FRANCISCO, CA 94102-3214
 FOR: DRA - DIVISION OF RATEPAYER
 ADVOCATES

CRAIG M. BUCHSBAUM
 LAW DEPARTMENT
 PACIFIC GAS AND ELECTRIC COMPANY
 PO BOX 7442 / 77 BEALE STREET
 SAN FRANCISCO, CA 94105
 FOR: PACIFIC GAS AND ELECTRIC COMPANY

ANN L. TROWBRIDGE
 DAY CARTER & MURPHY LLP
 3620 AMERICAN RIVER DRIVE, SUITE 205
 SACRAMENTO, CA 95864

SCOTT L. FIELDER
 ATTORNEY AT LAW
 FIELDER, FIELDER & FIELDER
 419 SPRING STREET, SUITE A

FOR: MERCED IRRIGATION DISTRICT

NEVADA CITY, CA 95959

FOR: FIELDER, FIELDER & FIELDER

Information Only

CASSANDRA SWEET
DOW JONES NEWSWIRES
EMAIL ONLY
EMAIL ONLY, CA 00000

DONALD E. RAGSDALE
EMAIL ONLY
EMAIL ONLY, CA 00000

ELIZABETH HAVENS
BUSARA ADVISORS
EMAIL ONLY
EMAIL ONLY, NY 00000

JOE SCHLATER
BUSARA ADVISORS
EMAIL ONLY
EMAIL ONLY, NY 00000

JUAN D. ESPINOSA
CABRERA CAPITAL MARKETS, LLC
EMAIL ONLY
EMAIL ONLY, NY 00000

MRW & ASSOCIATES, LLC
EMAIL ONLY
EMAIL ONLY, CA 00000

RAMIREZ ASSET MANAGAMENT
EMAIL ONLY
EMAIL ONLY, CA 00000

CLIFFORD SWINT
SENIOR VICE PRESIDENT
BLAYLOCK ROBERT VAN, LLC
EMAIL ONLY
EMAIL ONLY, NY 00000-0000

RON QUIGLEY
MISCHLER FINANCIAL GROUP
ONE STAMFORD LANDING, STE. 111
STAMFORD, CT 06902

LOUIS A. SARNO
RAMIREZ ASSET MANAGEMENT
61 BROADWAY, 29TH FL.
NEW YORK, NY 10006

NIAL J. KENNY
VP
RAMIREZ ASSET MANAGEMENT
61 BROADWAY 29TH FL.
NEW YORK, NY 10006

RAYMOND S. O'CONNOR
MANAGING DIRECTOR
SAMUEL A. RAMIREZ & CO., INC.
61 BROADWAY, SUITE 2924
NEW YORK, NY 10006

SAMUEL A. RAMIREZ JR.
PRESIDENT & CEO
RAMIREZ ASSET MANAGEMENT
61 BROADWAY, 29TH FLOOR
NEW YORK, NY 10006

GREG PARSONS
PRESIDENT
UCM PARTNERS
52 BVANDERBILT AVNUE, SUITE 401
NEW YORK, NY 10017

THOMAS B. MANDEL
SENIOR MANAGING DIRECTOR
UCM PARTNERS
52 VANDERBILT AVENUE, SUITE 401
NEW YORK, NY 10017

DAIL ST CLAIRE
WILLIAMS CAPITAL MANAGEMENT, LLC
570 SEVENTH AVENUE, SUITE 504
NEW YORK, NY 10018

DAIL ST. CLAIRE
WILLIAMS CAPITAL MANAGEMENT TRUST

MONIKA MANTILLA
ALTURA CAPITAL

570 SEVENTH AVENUE, STE. 504
NEW YORK, NY 10018

115 EAST 57 ST., 11TH FLOOR
NEW YORK, NY 10022

CLIFFORD C. SWINT
BLAYLOCK & COMPANY
600 LEXINGTON AVE., STE 300
NEW YORK, NY 10022-7637

DONALD L. BAGLEY
WELLS FARGO ADVISORS, LLC
2415 EAST CAMELBACK RD., STE. 100
PHOENIX, AZ 85016

BETTE SMITH-MILNE
FIRST-CHOICE DISTRIBUTORS
11835 W. OLYMPIC BOULEVARD, SUITE 425E
LOS ANGELES, CA 90064

JERRY J. RUIZ
ALVARADOSMITH LLC
633 W. FIFTH STREET, SUITE 1100
LOS ANGELES, CA 90071

JANICE BRYANT HOWROYD
ACT 1 GROUP
1999 W. 190TH STREET
TORRANCE, CA 90504

KEN LANDAU
ACT 1 GROUP
1999 W. 190TH STREET
TORRANCE, CA 90504

GORDON M. DE LANG
SOUTHERN CALIFORNIA COMMERCIAL BANKING
135 NORTH LOS ROBLES AVE, SUITE 100
PASADENA, CA 91101

ANGELICA MORALES
ATTORNEY
SOUTHERN CALIFORNIA EDISON COMPANY
2244 WALNUT GROVE AVENUE / PO BOX 800
ROSEMEAD, CA 91770

CASE ADMINISTRATION
SOUTHERN CALIFORNIA EDISON COMPANY
2244 WALNUT GROVE AVENUE / PO BOX 800
ROSEMEAD, CA 91770

PAUL HUNT
SOUTHERN CALIFORNIA EDISON COMPANY
PO BOX 800
2244 WALNUT GROVE AVENUE
ROSEMEAD, CA 91770

RAQUEL IPPOLITI
SOUTHERN CALIFORNIA EDISON COMPANY
CASE ADMINISTRATION - LAW DEPARTMENT
2244 WALNUT GROVE AVE.
ROSEMEAD, CA 91770

LAURA DEMARCO
PO BOX 2828
DEL MAR, CA 92014

JOE REID
VP - BUSINESS DEVELOPMENT
LM CAPITAL GROUP
401 B STREET, SUITE 950
SAN DIEGO, CA 92101

JAMES F. WALSH
ATTORNEY AT LAW
SAN DIEGO GAS & ELECTRIC COMPANY
PO BOX 1831, 101 ASH STREET
SAN DIEGO, CA 92101-3017

MORGAN LEE
U-T SAN DIEGO
350 CAMINO DE LA REINA
SAN DIEGO, CA 92108

JANAR JOSEPH WASITO
MANAGING PARTNER
MAGIS CAPITAL
9990 MESA RIM ROAD, SUITE 240
SAN DIEGO, CA 92121

JANAR JOSEPH WASITO
MAGIS CAPITAL
9990 MESA RIM ROAD, STE. 240
SAN DIEGO, CA 92121

WENDY KEILANI
REGULATORY CASE MGR.
SAN DIEGO GAS & ELECTRIC COMPANY
8330 CENTURY PARK COURT, CP32D
SAN DIEGO, CA 92123

LINDA WRAZEN
 REGULATORY CASE ADMINISTRATOR
 SAN DIEGO GAS & ELECTRIC COMPANY
 8330 CENTURY PARK COURT, CP32D
 SAN DIEGO, CA 92123-1530

CENTRAL FILES
 SDG&E AND SOCALGAS
 8330 CENTURY PARK COURT, CP31-E
 SAN DIEGO, CA 92123-1550

HAL CARDEN
 PACIFIC GAS AND ELECTRIC COMPANY
 PO BOX 56
 AVILA BEACH, CA 93424

EDMUND VIRAY
 WULFF HANSEN & CO.
 351 CALIFORNIA STREET, STE., 1000
 SAN FRANCISCO, CA 94104

JAMES CONOR DOYLE
 PACIFIC GAS & ELECTRIC COMPANY
 77 BEALE STREET, B10B / PO BOX 77000
 SAN FRANCISCO, CA 94104

LEONARD BERRY
 BACKSTROM MCCARLEY BERRY & CO., LLC
 115 SANSOME STREET, MEZZANINE A
 SAN FRANCISCO, CA 94104

NINA SUETAKE
 THE UTILITY REFORM NETWORK
 115 SANSOME STREET, SUITE 900
 SAN FRANCISCO, CA 94104

BONNIE W. TAM
 PACIFIC GAS AND ELECTRIC COMPANY
 77 BEALE STREET, MC B10A, PO BOX 770000
 SAN FRANCISCO, CA 94105

HAUSMANN BANET
 595 MARKET STREET, SUITE 2170
 SAN FRANCISCO, CA 94105

JOHNITA MIZELLE
 PROGRESS INVESTMENT MANAGEMENT CO. LLC
 33 NEW MONTGOMERY ST. 19TH FLOOR
 SAN FRANCISCO, CA 94105

THURMAN B. WHITE, JR.
 PROGRESS INVESTMENT MANAGEMENT CO, LLC
 33 NEW MONTGOMERY STREET, 19TH FLOOR
 SAN FRANCISCO, CA 94105

ANTOINETTE CHANDLER
 MORGAN STANLEY
 101 CALIFORNIA STREET, 7TH FLOOR
 SAN FRANCISCO, CA 94111

HILARY CORRIGAN
 CALIFORNIA ENERGY MARKETS
 425 DIVISADERO ST. SUITE 303
 SAN FRANCISCO, CA 94117-2242

CHRISTOPHER J. WARNER
 ATTORNEY
 PACIFIC GAS AND ELECTRIC COMPANY
 77 BEALE STREET / PO BOX 7442
 SAN FRANCISCO, CA 94120

CASE ADMINISTRATION
 PACIFIC GAS AND ELECTRIC COMPANY
 77 BEALE STREET, MC B9A
 SAN FRANCISCO, CA 94177

KATHERINE DONNELLY
 CASE ADMINISTRATOR
 PACIFIC GAS & ELECTRIC COMPANY
 PO BOX 770000, MC B9A
 SAN FRANCISCO, CA 94177

LINDSEY HOW-DOWNING
 LAW OFFICES OF LINDSEY HOW-DOWNING
 3020 EL CERRITO PLAZA, NO. 175
 EL CERRITO, CA 94530
 FOR: PACIFIC GAS & ELECTRIC COMPANY

S. JULIO FRIEDMANN
 ENERGY & ENVIRONMENTAL SECURITY
 PO BOX 808 L-184
 LIVERMORE, CA 94551

JAMES ADAMS
 9394 MIRA DEL RIO DRIVE

RALPH R. NEVIS
 DAY CARTER & MURPHY LLP

SACRAMENTO, CA 95827

3620 AMERICAN RIVER DR., SUITE 205
SACRAMENTO, CA 95864

State Service

BERNARD AYANRUOH
CALIF PUBLIC UTILITIES COMMISSION
UTILITY AUDIT, FINANCE & COMPLIANCE BRAN
AREA 3-C
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

BISHU CHATTERJEE
CALIF PUBLIC UTILITIES COMMISSION
EXECUTIVE DIVISION
ROOM 5303
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

CLAYTON K. TANG
CALIF PUBLIC UTILITIES COMMISSION
ENERGY COST OF SERVICE & NATURAL GAS BRA
ROOM 4205
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

DONALD J. LAFRENZ
CALIF PUBLIC UTILITIES COMMISSION
MARKET STRUCTURE, COSTS AND NATURAL GAS
AREA 4-A
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

ERIC GREENE
CALIF PUBLIC UTILITIES COMMISSION
MARKET STRUCTURE, COSTS AND NATURAL GAS
AREA 4-A
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

MELANIE DARLING
CALIF PUBLIC UTILITIES COMMISSION
DIVISION OF ADMINISTRATIVE LAW JUDGES
ROOM 5041
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

RAHMON MOMOH
CALIF PUBLIC UTILITIES COMMISSION
EXECUTIVE DIVISION
ROOM 5206
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

ROBERT M. POCTA
CALIF PUBLIC UTILITIES COMMISSION
ENERGY COST OF SERVICE & NATURAL GAS BRA
ROOM 4205
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

THOMAS M. RENAGHAN
CALIF PUBLIC UTILITIES COMMISSION
ENERGY COST OF SERVICE & NATURAL GAS BRA
ROOM 4205
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

[TOP OF PAGE](#)
[BACK TO INDEX OF SERVICE LISTS](#)



California Public
Utilities Commission

CPUC Home

CALIFORNIA PUBLIC UTILITIES COMMISSION

Service Lists

PROCEEDING: A0904009 - EDISON AND SDG&E - F

FILER: SAN DIEGO GAS & ELECTRIC COMPANY

LIST NAME: LIST

LAST CHANGED: DECEMBER 18, 2012

[DOWNLOAD THE COMMA-DELIMITED FILE](#)
[ABOUT COMMA-DELIMITED FILES](#)

[Back to Service Lists Index](#)

Parties

MATTHEW FREEDMAN
THE UTILITY REFORM NETWORK
EMAIL ONLY
EMAIL ONLY, CA 00000
FOR: THE UTILITY REFORM NETWORK

GLORIA M. ING
SENIOR ATTORNEY
SOUTHERN CALIFORNIA EDISON COMPANY
2244 WALNUT GROVE AVE
ROSEMEAD, CA 91770
FOR: SOUTHERN CALIFORNIA EDISON COMPANY

ALVIN S. PAK
ATTORNEY AT LAW
SEMPRA ENERGY
101 ASH STREET, HQ12C
SAN DIEGO, CA 92101-3017
FOR: SAN DIEGO GAS & ELECTRIC COMPANY

DONALD H. KORN
DHK ASSOCIATES
355 N SAN ANTONIO ROAD
LOS ALTOS, CA 94022
FOR: DHK ASSOCIATES

RASHID A. RASHID
CALIF PUBLIC UTILITIES COMMISSION
LEGAL DIVISION
ROOM 4107
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214
FOR: DRA - DIVISION OF RATEPAYER
ADVOCATES

CRAIG M. BUCHSBAUM
LAW DEPARTMENT
PACIFIC GAS AND ELECTRIC COMPANY
PO BOX 7442 / 77 BEALE STREET
SAN FRANCISCO, CA 94105
FOR: PACIFIC GAS AND ELECTRIC COMPANY

ANN L. TROWBRIDGE
DAY CARTER & MURPHY LLP
3620 AMERICAN RIVER DRIVE, SUITE 205
SACRAMENTO, CA 95864

SCOTT L. FIELDER
ATTORNEY AT LAW
FIELDER, FIELDER & FIELDER
419 SPRING STREET, SUITE A

FOR: MERCED IRRIGATION DISTRICT

NEVADA CITY, CA 95959

FOR: FIELDER, FIELDER & FIELDER

Information Only

CASSANDRA SWEET
DOW JONES NEWSWIRES
EMAIL ONLY
EMAIL ONLY, CA 00000

DONALD E. RAGSDALE
EMAIL ONLY
EMAIL ONLY, CA 00000

ELIZABETH HAVENS
BUSARA ADVISORS
EMAIL ONLY
EMAIL ONLY, NY 00000

JOE SCHLATER
BUSARA ADVISORS
EMAIL ONLY
EMAIL ONLY, NY 00000

JUAN D. ESPINOSA
CABRERA CAPITAL MARKETS, LLC
EMAIL ONLY
EMAIL ONLY, NY 00000

MRW & ASSOCIATES, LLC
EMAIL ONLY
EMAIL ONLY, CA 00000

RAMIREZ ASSET MANAGAMENT
EMAIL ONLY
EMAIL ONLY, CA 00000

CLIFFORD SWINT
SENIOR VICE PRESIDENT
BLAYLOCK ROBERT VAN, LLC
EMAIL ONLY
EMAIL ONLY, NY 00000-0000

RON QUIGLEY
MISCHLER FINANCIAL GROUP
ONE STAMFORD LANDING, STE. 111
STAMFORD, CT 06902

LOUIS A. SARNO
RAMIREZ ASSET MANAGEMENT
61 BROADWAY, 29TH FL.
NEW YORK, NY 10006

NIAL J. KENNY
VP
RAMIREZ ASSET MANAGEMENT
61 BROADWAY 29TH FL.
NEW YORK, NY 10006

RAYMOND S. O'CONNOR
MANAGING DIRECTOR
SAMUEL A. RAMIREZ & CO., INC.
61 BROADWAY, SUITE 2924
NEW YORK, NY 10006

SAMUEL A. RAMIREZ JR.
PRESIDENT & CEO
RAMIREZ ASSET MANAGEMENT
61 BROADWAY, 29TH FLOOR
NEW YORK, NY 10006

GREG PARSONS
PRESIDENT
UCM PARTNERS
52 BVANDERBILT AVNUE, SUITE 401
NEW YORK, NY 10017

THOMAS B. MANDEL
SENIOR MANAGING DIRECTOR
UCM PARTNERS
52 VANDERBILT AVENUE, SUITE 401
NEW YORK, NY 10017

DAIL ST CLAIRE
WILLIAMS CAPITAL MANAGEMENT, LLC
570 SEVENTH AVENUE, SUITE 504
NEW YORK, NY 10018

DAIL ST. CLAIRE
WILLIAMS CAPITAL MANAGEMENT TRUST

MONIKA MANTILLA
ALTURA CAPITAL

570 SEVENTH AVENUE, STE. 504
NEW YORK, NY 10018

115 EAST 57 ST., 11TH FLOOR
NEW YORK, NY 10022

CLIFFORD C. SWINT
BLAYLOCK & COMPANY
600 LEXINGTON AVE., STE 300
NEW YORK, NY 10022-7637

DONALD L. BAGLEY
WELLS FARGO ADVISORS, LLC
2415 EAST CAMELBACK RD., STE. 100
PHOENIX, AZ 85016

BETTE SMITH-MILNE
FIRST-CHOICE DISTRIBUTORS
11835 W. OLYMPIC BOULEVARD, SUITE 425E
LOS ANGELES, CA 90064

JERRY J. RUIZ
ALVARADOSMITH LLC
633 W. FIFTH STREET, SUITE 1100
LOS ANGELES, CA 90071

JANICE BRYANT HOWROYD
ACT 1 GROUP
1999 W. 190TH STREET
TORRANCE, CA 90504

KEN LANDAU
ACT 1 GROUP
1999 W. 190TH STREET
TORRANCE, CA 90504

GORDON M. DE LANG
SOUTHERN CALIFORNIA COMMERCIAL BANKING
135 NORTH LOS ROBLES AVE, SUITE 100
PASADENA, CA 91101

ANGELICA MORALES
ATTORNEY
SOUTHERN CALIFORNIA EDISON COMPANY
2244 WALNUT GROVE AVENUE / PO BOX 800
ROSEMEAD, CA 91770

CASE ADMINISTRATION
SOUTHERN CALIFORNIA EDISON COMPANY
2244 WALNUT GROVE AVENUE / PO BOX 800
ROSEMEAD, CA 91770

PAUL HUNT
SOUTHERN CALIFORNIA EDISON COMPANY
PO BOX 800
2244 WALNUT GROVE AVENUE
ROSEMEAD, CA 91770

RAQUEL IPPOLITI
SOUTHERN CALIFORNIA EDISON COMPANY
CASE ADMINISTRATION - LAW DEPARTMENT
2244 WALNUT GROVE AVE.
ROSEMEAD, CA 91770

LAURA DEMARCO
PO BOX 2828
DEL MAR, CA 92014

JOE REID
VP - BUSINESS DEVELOPMENT
LM CAPITAL GROUP
401 B STREET, SUITE 950
SAN DIEGO, CA 92101

JAMES F. WALSH
ATTORNEY AT LAW
SAN DIEGO GAS & ELECTRIC COMPANY
PO BOX 1831, 101 ASH STREET
SAN DIEGO, CA 92101-3017

MORGAN LEE
U-T SAN DIEGO
350 CAMINO DE LA REINA
SAN DIEGO, CA 92108

JANAR JOSEPH WASITO
MANAGING PARTNER
MAGIS CAPITAL
9990 MESA RIM ROAD, SUITE 240
SAN DIEGO, CA 92121

JANAR JOSEPH WASITO
MAGIS CAPITAL
9990 MESA RIM ROAD, STE. 240
SAN DIEGO, CA 92121

WENDY KEILANI
REGULATORY CASE MGR.
SAN DIEGO GAS & ELECTRIC COMPANY
8330 CENTURY PARK COURT, CP32D
SAN DIEGO, CA 92123

LINDA WRAZEN
 REGULATORY CASE ADMINISTRATOR
 SAN DIEGO GAS & ELECTRIC COMPANY
 8330 CENTURY PARK COURT, CP32D
 SAN DIEGO, CA 92123-1530

CENTRAL FILES
 SDG&E AND SOCALGAS
 8330 CENTURY PARK COURT, CP31-E
 SAN DIEGO, CA 92123-1550

HAL CARDEN
 PACIFIC GAS AND ELECTRIC COMPANY
 PO BOX 56
 AVILA BEACH, CA 93424

EDMUND VIRAY
 WULFF HANSEN & CO.
 351 CALIFORNIA STREET, STE., 1000
 SAN FRANCISCO, CA 94104

JAMES CONOR DOYLE
 PACIFIC GAS & ELECTRIC COMPANY
 77 BEALE STREET, B10B / PO BOX 77000
 SAN FRANCISCO, CA 94104

LEONARD BERRY
 BACKSTROM MCCARLEY BERRY & CO., LLC
 115 SANSOME STREET, MEZZANINE A
 SAN FRANCISCO, CA 94104

NINA SUETAKE
 THE UTILITY REFORM NETWORK
 115 SANSOME STREET, SUITE 900
 SAN FRANCISCO, CA 94104

BONNIE W. TAM
 PACIFIC GAS AND ELECTRIC COMPANY
 77 BEALE STREET, MC B10A, PO BOX 770000
 SAN FRANCISCO, CA 94105

HAUSMANN BANET
 595 MARKET STREET, SUITE 2170
 SAN FRANCISCO, CA 94105

JOHNITA MIZELLE
 PROGRESS INVESTMENT MANAGEMENT CO. LLC
 33 NEW MONTGOMERY ST. 19TH FLOOR
 SAN FRANCISCO, CA 94105

THURMAN B. WHITE, JR.
 PROGRESS INVESTMENT MANAGEMENT CO, LLC
 33 NEW MONTGOMERY STREET, 19TH FLOOR
 SAN FRANCISCO, CA 94105

ANTOINETTE CHANDLER
 MORGAN STANLEY
 101 CALIFORNIA STREET, 7TH FLOOR
 SAN FRANCISCO, CA 94111

HILARY CORRIGAN
 CALIFORNIA ENERGY MARKETS
 425 DIVISADERO ST. SUITE 303
 SAN FRANCISCO, CA 94117-2242

CHRISTOPHER J. WARNER
 ATTORNEY
 PACIFIC GAS AND ELECTRIC COMPANY
 77 BEALE STREET / PO BOX 7442
 SAN FRANCISCO, CA 94120

CASE ADMINISTRATION
 PACIFIC GAS AND ELECTRIC COMPANY
 77 BEALE STREET, MC B9A
 SAN FRANCISCO, CA 94177

KATHERINE DONNELLY
 CASE ADMINISTRATOR
 PACIFIC GAS & ELECTRIC COMPANY
 PO BOX 770000, MC B9A
 SAN FRANCISCO, CA 94177

LINDSEY HOW-DOWNING
 LAW OFFICES OF LINDSEY HOW-DOWNING
 3020 EL CERRITO PLAZA, NO. 175
 EL CERRITO, CA 94530
 FOR: PACIFIC GAS & ELECTRIC COMPANY

S. JULIO FRIEDMANN
 ENERGY & ENVIRONMENTAL SECURITY
 PO BOX 808 L-184
 LIVERMORE, CA 94551

JAMES ADAMS
 9394 MIRA DEL RIO DRIVE

RALPH R. NEVIS
 DAY CARTER & MURPHY LLP

SACRAMENTO, CA 95827

3620 AMERICAN RIVER DR., SUITE 205
SACRAMENTO, CA 95864

State Service

BERNARD AYANRUOH
CALIF PUBLIC UTILITIES COMMISSION
UTILITY AUDIT, FINANCE & COMPLIANCE BRAN
AREA 3-C
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

BISHU CHATTERJEE
CALIF PUBLIC UTILITIES COMMISSION
EXECUTIVE DIVISION
ROOM 5303
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

CLAYTON K. TANG
CALIF PUBLIC UTILITIES COMMISSION
ENERGY COST OF SERVICE & NATURAL GAS BRA
ROOM 4205
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

DONALD J. LAFRENZ
CALIF PUBLIC UTILITIES COMMISSION
MARKET STRUCTURE, COSTS AND NATURAL GAS
AREA 4-A
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

ERIC GREENE
CALIF PUBLIC UTILITIES COMMISSION
MARKET STRUCTURE, COSTS AND NATURAL GAS
AREA 4-A
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

MELANIE DARLING
CALIF PUBLIC UTILITIES COMMISSION
DIVISION OF ADMINISTRATIVE LAW JUDGES
ROOM 5041
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

RAHMON MOMOH
CALIF PUBLIC UTILITIES COMMISSION
EXECUTIVE DIVISION
ROOM 5206
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

ROBERT M. POCTA
CALIF PUBLIC UTILITIES COMMISSION
ENERGY COST OF SERVICE & NATURAL GAS BRA
ROOM 4205
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

THOMAS M. RENAGHAN
CALIF PUBLIC UTILITIES COMMISSION
ENERGY COST OF SERVICE & NATURAL GAS BRA
ROOM 4205
505 VAN NESS AVENUE
SAN FRANCISCO, CA 94102-3214

[TOP OF PAGE](#)
[BACK TO INDEX OF SERVICE LISTS](#)