

# Line 1600 Lilac Rd. Project Schedule



<u>Approximate Intersection-to-Intersection Segment</u>	<u>Approximate Date Range</u>
(CREW 1): Lilac Road: Start from approx. 1,050 feet south of Old Castle Road to approx. 1,000 feet north of Old Castle Road (south-to-north)	November 16 – December 19, 2022
(CREW 1): Lilac Road: Start from approx. 1,000 feet north of Old Castle Road to approx. 600 feet south of Lennie Drive (south-to-north)	December 14, 2022 – January 6, 2023
(CREW 1): Lilac Road: Start from approx. 300 feet north of Lennie Drive to approx. 450 feet north of Lilac Oaks (south-to-north)	December 23, 2022 – January 30, 2023
(CREW 1): Lilac Road: Start from approx. 700 feet south of Lilac Hill to W Lilac Road (south-to-north)	January 16 – February 13, 2023
(CREW 1): Lamar Road (private road): Start from approx. 1,000 feet south of Betsworth Road to approx. 650 feet north of Betsworth Road (south-to-north)	February 7 – March 3, 2023
(CREW 1): Lamar Road (private road) & Hideaway Lake Lane: Start from approx. 650 feet north of Betsworth Road to approx. 300 feet south of Hideaway Lake Road (south-to-north)	February 27 – March 23, 2023
(CREW 1): Hideaway Lake Road: Start from approx. 300 feet west of Hideaway Lake Lane to Lilac Road (south-to-north)	March 17 – April 21, 2023
(CREW 2): Lilac Road: Start from W Lilac Road to Mesa Verde Drive (south-to-north)	November 16 – December 14, 2022
(CREW 2): Lilac Road: Start from Mesa Verde Drive to approx. 750 feet south of Oshia Lane (south-to-north)	December 8, 2022 – January 5, 2023
(CREW 2): Lilac Road: Start from approx. 750 feet south of Oshia Lane to approx. 1,300 feet south of Keys Creek Road (south-to-north)	December 29, 2022 – January 23, 2023
(CREW 2): Lilac Road: Start from approx. 300 feet south of Keys Creek Road to Keys Creek Road and Old Lilac Road (south-to-north)	January 17 – February 3, 2023
(CREW 2): Lilac Road: Start from approx. 100 feet south of Palos Tierra Road to approx. 900 feet north of Sierra Rojo Road (south-to-north)	January 30 – February 23, 2023

# Line 1600 Lilac Rd. Project Schedule



<u>Approximate Intersection-to-Intersection Segment</u>	<u>Approximate Date Range</u>
(CREW 2): Lilac Road: Start from 900 feet north of Sierra Rojo Road to approx. 1,700 feet south of Roble Verde (south-to-north)	February 17 – March 15, 2023
(CREW 2): Lilac Road: Start from approx. 1,700 feet south of Roble Verde to approx. 300 feet north of Roble Verde (south-to-north)	March 9 – April 4, 2023
(CREW 2): Lilac Road: Start from approx. 300 feet north of Roble Verde to approx. 100 feet south of Old Castle Road (south-to-north)	March 29 – May 1, 2023
(CREW 3): Moosa Creek HDD: Start from 500 feet south of intersection of Betsworth Road and Lamar Road (private road) to approx. 1,000 feet south of Betsworth Road	November 24 – December 22, 2022
(CREW 3): Keys Canyon Creek HDD: Start from approx. 600 feet south of Lennie Drive to approx. 300 feet north of Lennie Drive	December 23, 2022 – February 10, 2023
(CREW 3): Keys Creek HDD: Start from approx. 1,500 feet south of Keys Creek Road to approx. 300 feet south of Keys Creek Road	February 13 – March 27, 2023
<u>Completion Activities</u>	<u>Approximate Date Range</u>
Hydrotest	May 2023
Tie-in pipeline to system	June 2023
Abandon & slurry fill existing pipeline	June – July 2023
Restoration and final paving	July - September 2023